DAILY DRILLING REPORT

Well	KN-104	**Rig**	Rig KD-3	**Report no**	16	**Date**	2011-03-17
Hole size	12¼ in	**Depth 00:00**	2,939.7 m MD	**Depth 24:00**	2,939.7 m MD	**TVD 24:00**	2,939.6 m
Spud date	2011-03-02	**Days from spud**	16	**RT elevation**	123 m	**Field**	Kathal Nala

24 H SUMMARY

Waited on cement, tested the BOP, tripped.

24 H FORECAST

Drilled out shoe track and 3 m of new formation.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	04:07	4.11	WOC	2,939.7	Waited on cement.
04:07	16:07	12.00	BOP	2,939.7	Nippled up and pressure tested the BOP stack to 5,000 psi.
16:07	24:00	7.89	TRIP	2,939.7	Made up 8½ in BHA with bit #7 and ran in hole to 2,940 m.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, KCl-polymer	10.6 ppg	45 s	19 cP	21 lb/100 ft²	4.1 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
7	8½ in	PDC, 7 blade	2,939.7 m	0.0	37.4