| | | | | | | | |
|---|---|---|---|---|---|---|---|
| **Well** | KN-104 | **Rig** | Rig KD-3 | **Report no** | 32 | **Date** | 2011-04-02 |
| **Hole size** | 8½ in | **Depth 00:00** | 4,585.0 m MD | **Depth 24:00** | 4,585.0 m MD | **TVD 24:00** | 4,584.5 m |
| **Spud date** | 2011-03-02 | **Days from spud** | 32 | **RT elevation** | 123 m | **Field** | Kathal Nala |

### 24 H SUMMARY

Logged, tripped.

### 24 H FORECAST

Rigged up and ran 7 liner in casing to 4,585 m.

### OPERATIONS

| From | To | Hrs | Code | Depth m | Operation |
|---|---|---|---|---|---|
| 00:00 | 19:58 | 19.96 | LOG | 4,585.0 | Rigged up wireline, logged GR, resistivity, density-neutron and sonic from 4,585 m to 2,940 m. |
| 19:58 | 24:00 | 4.04 | TRIP | 4,585.0 | Made a clean-out trip to 4,585 m. |

### MUD PROPERTIES

| Type | Mud weight | Funnel vis | PV | YP | Fluid loss |
|---|---|---|---|---|---|
| WBM, KCl-polymer-glycol | 12.2 ppg | 47 s | 17 cP | 22 lb/100 ft² | 5.2 ml |

### BIT RECORD

| Bit no | Size | Type | Depth in | Metres | Hours |
|---|---|---|---|---|---|
| 11 | 8½ in | PDC, 7 blade | 4,459.7 m | 125.3 | 26.0 |