Well	KN-109	**Rig**	Rig KD-3	**Report no**	3	**Date**	2015-10-09
Hole size	17½ in	**Depth 00:00**	304.4 m MD	**Depth 24:00**	570.0 m MD	**TVD 24:00**	570.0 m
Spud date	2015-10-07	**Days from spud**	3	**RT elevation**	117.8 m	**Field**	Kathal Nala

24 H SUMMARY

Tested the BOP, tripped, drilled out and ran a FIT, drilled 17½ in hole from 304 m to 570 m, 266 m.

24 H FORECAST

Drill ahead 17½ in hole.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	06:48	6.80	BOP	304.4	Nippled up and pressure tested the BOP stack to 5,000 psi.
06:48	09:10	2.37	TRIP	304.4	Made up 17½ in BHA with bit #2 and ran in hole to 304 m.
09:10	12:10	3.00	FIT	304.4	Drilled out shoe track and 3 m of new formation. FIT to 11.0 ppg EMW.
12:10	17:54	5.73	DRL	456.0	Drilled 17½ in hole from 304 m to 456 m, avg ROP 26.4 m/h. WOB 16 t, 123 rpm, 860 gpm. Connections and MWD surveys each stand.
17:54	23:53	5.98	DRL	570.0	Drilled 17½ in hole from 456 m to 570 m, avg ROP 19.1 m/h. WOB 16 t, 123 rpm, 860 gpm. Connections and MWD surveys each stand.
23:53	24:00	0.12	DRL	570.0	Reamed and made connection at 570 m.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, PHPA	9.6 ppg	59 s	20 cP	26 lb/100 ft²	4.8 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
2	17½ in	PDC, 6 blade	304.4 m	265.6	42.3

SURVEYS

MD m	Inc deg	Azi deg	TVD m
330.0	0.05	76.2	330.0
360.0	0.04	71.7	360.0
390.0	0.04	72.0	390.0
420.0	0.02	71.9	420.0
450.0	0.06	71.1	450.0
480.0	0.07	67.7	480.0
510.0	0.07	63.1	510.0
540.0	0.00	65.0	540.0
570.0	0.08	67.9	570.0