Well	KN-109	**Rig**	Rig KD-3	**Report no**	8	**Date**	2015-10-14
Hole size	17½ in	**Depth 00:00**	1,463.7 m MD	**Depth 24:00**	1,463.7 m MD	**TVD 24:00**	1,463.7 m
Spud date	2015-10-07	**Days from spud**	8	**RT elevation**	117.8 m	**Field**	Kathal Nala

24 H SUMMARY

Waited on cement, tested the BOP, tripped.

24 H FORECAST

Drilled out shoe track and 3 m of new formation.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	07:29	7.48	WOC	1,463.7	Waited on cement.
07:29	19:29	12.00	BOP	1,463.7	Nippled up and pressure tested the BOP stack to 5,000 psi.
19:29	24:00	4.52	TRIP	1,463.7	Made up 12¼ in BHA with bit #4 and ran in hole to 1,464 m.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, PHPA	9.8 ppg	51 s	16 cP	24 lb/100 ft²	4.8 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
4	12¼ in	PDC, 6 blade	1,463.7 m	0.0	26.0