Well	KN-109	Rig	Rig KD-3	Report no	11	Date	2015-10-17
Hole size	12¼ in	Depth 00:00	2,163.7 m MD	Depth 24:00	2,360.4 m MD	TVD 24:00	2,360.4 m
Spud date	2015-10-07	Days from spud	11	RT elevation	117.8 m	Field	Kathal Nala

24 H SUMMARY

Tripped, drilled 12¼ in hole from 2,164 m to 2,360 m, 197 m. NPT 10.5 h: partial losses in tipam sand.

24 H FORECAST

Drill ahead 12¼ in hole.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	04:16	4.27	TRIP	2,163.7	Ran in hole with bit #5 to 2,164 m.
04:16	10:03	5.78	DRL	2,280.0	Drilled 12¼ in hole from 2,164 m to 2,280 m, avg ROP 20.1 m/h. WOB 16 t, 123 rpm, 860 gpm. Connections and MWD surveys each stand.
10:03	13:29	3.43	DRL	2,360.4	Drilled 12¼ in hole from 2,280 m to 2,360 m, avg ROP 23.4 m/h. WOB 16 t, 123 rpm, 860 gpm. Connections and MWD surveys each stand.
13:29	18:59	5.50	NPT	2,360.4	Partial losses of 17 bbl/h at 9.8 ppg.
18:59	24:00	5.01	NPT	2,360.4	Pumped a 31 bbl LCM pill and reduced flow. Losses cured.

INCIDENTS AND NPT

INCIDENT KN-109-B03 | LOSSES
Title: Partial losses in Tipam sand
Start: 13:29 **Depth:** 2,360.4 m MD **MW:** 9.8 ppg **NPT:** 15.0 h
Description: Partial losses of 17 bbl/h at 9.8 ppg.
Action: Pumped a 31 bbl LCM pill and reduced flow. Losses cured.
Remarks: Pre-treat with 15 ppb LCM and hold ECD under 10.2 ppg.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, KCl-polymer	9.8 ppg	57 s	23 cP	20 lb/100 ft²	4.3 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
5	12¼ in	PDC, 6 blade	2,163.7 m	196.7	25.7

SURVEYS

MD m	Inc deg	Azi deg	TVD m
2,190.0	0.46	62.2	2,190.0
2,220.0	0.33	61.7	2,220.0
2,250.0	0.43	55.9	2,250.0
2,280.0	0.34	59.0	2,280.0
2,310.0	0.55	56.1	2,310.0
2,340.0	0.53	57.9	2,340.0