Well	KN-109	**Rig**	Rig KD-3	**Report no**	33	**Date**	2015-11-08
Hole size	8½ in	**Depth 00:00**	4,330.3 m MD	**Depth 24:00**	4,396.9 m MD	**TVD 24:00**	4,396.7 m
Spud date	2015-10-07	**Days from spud**	33	**RT elevation**	117.8 m	**Field**	Kathal Nala

24 H SUMMARY

Drilled 8½ in hole from 4,330 m to 4,397 m, 67 m. NPT 6.3 h: losses in fractured limestone.

24 H FORECAST

Pumped a 51 bbl LCM pill and reduced flow.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	00:37	0.62	DRL	4,332.0	Drilled 8½ in hole from 4,330 m to 4,332 m, avg ROP 2.8 m/h. WOB 16 t, 123 rpm, 860 gpm. Connections and MWD surveys each stand.
00:37	07:26	6.81	DRL	4,360.5	Drilled 8½ in hole from 4,332 m to 4,361 m, avg ROP 4.2 m/h. WOB 16 t, 123 rpm, 860 gpm. Connections and MWD surveys each stand.
07:26	07:44	0.30	DRL	4,360.5	Reamed and made connection at 4,361 m.
07:44	15:37	7.88	DRL	4,389.0	Drilled 8½ in hole from 4,361 m to 4,389 m, avg ROP 3.6 m/h. WOB 16 t, 123 rpm, 860 gpm. Connections and MWD surveys each stand.
15:37	17:45	2.14	DRL	4,396.9	Drilled 8½ in hole from 4,389 m to 4,397 m, avg ROP 3.7 m/h. WOB 16 t, 123 rpm, 860 gpm. Connections and MWD surveys each stand.
17:45	24:00	6.25	NPT	4,396.9	Partial losses of 15 bbl/h at 13.2 ppg.

INCIDENTS AND NPT

INCIDENT KN-109-B07 | LOSSES
Title: Losses in fractured limestone
Start: 17:45 **Depth:** 4,396.9 m MD **MW:** 13.2 ppg **NPT:** 20.9 h
Description: Partial losses of 15 bbl/h at 13.2 ppg.
Action: Pumped a 51 bbl LCM pill and reduced flow. Losses cured.
Remarks: Pre-treat with 15 ppb LCM and hold ECD under 13.6 ppg.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, KCl-polymer-glycol	13.2 ppg	59 s	19 cP	25 lb/100 ft²	4 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
10	8½ in	PDC, 7 blade	4,092.3 m	304.6	72.6

SURVEYS

MD m	Inc deg	Azi deg	TVD m
4,350.0	0.91	87.6	4,349.8
4,380.0	0.86	87.1	4,379.8