DAILY DRILLING REPORT

Well	KN-117	**Rig**	Rig KD-5	**Report no**	3	**Date**	2018-01-21
Hole size	17½ in	**Depth 00:00**	305.1 m MD	**Depth 24:00**	553.4 m MD	**TVD 24:00**	553.4 m
Spud date	2018-01-19	**Days from spud**	3	**RT elevation**	120.3 m	**Field**	Kathal Nala

24 H SUMMARY

Tested the BOP, tripped, drilled out and ran a FIT, drilled 17½ in hole from 305 m to 553 m, 248 m.

24 H FORECAST

Drill ahead 17½ in hole.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	06:28	6.47	BOP	305.1	Nippled up and pressure tested the BOP stack to 5,000 psi.
06:28	08:50	2.37	TRIP	305.1	Made up 17½ in BHA with bit #2 and ran in hole to 305 m.
08:50	11:50	3.00	FIT	305.1	Drilled out shoe track and 3 m of new formation. FIT to 11.0 ppg EMW.
11:50	17:19	5.48	DRL	427.5	Drilled 17½ in hole from 305 m to 428 m, avg ROP 22.4 m/h. WOB 16 t, 123 rpm, 850 gpm. Connections and MWD surveys each stand.
17:19	23:09	5.83	DRL	541.5	Drilled 17½ in hole from 428 m to 542 m, avg ROP 19.5 m/h. WOB 16 t, 123 rpm, 850 gpm. Connections and MWD surveys each stand.
23:09	24:00	0.85	DRL	553.4	Drilled 17½ in hole from 542 m to 553 m, avg ROP 13.9 m/h. WOB 16 t, 123 rpm, 850 gpm. Connections and MWD surveys each stand.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, PHPA	9.6 ppg	53 s	21 cP	23 lb/100 ft²	4 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
2	17½ in	PDC, 6 blade	305.1 m	248.3	44.8

SURVEYS

MD m	Inc deg	Azi deg	TVD m
330.0	0.00	220.9	330.0
360.0	0.00	221.2	360.0
390.0	0.04	220.4	390.0
420.0	0.01	218.7	420.0
450.0	0.00	211.9	450.0
480.0	0.06	209.7	480.0
510.0	0.08	212.5	510.0
540.0	0.00	211.7	540.0