Well	KN-117	**Rig**	Rig KD-5	**Report no**	8	**Date**	2018-01-26
Hole size	17½ in	**Depth 00:00**	1,449.0 m MD	**Depth 24:00**	1,449.0 m MD	**TVD 24:00**	1,449.0 m
Spud date	2018-01-19	**Days from spud**	8	**RT elevation**	120.3 m	**Field**	Kathal Nala

24 H SUMMARY

Cemented, waited on cement, tested the BOP, tripped.

24 H FORECAST

Drilled out shoe track and 3 m of new formation.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	01:36	1.59	CMT	1,449.0	Cemented 13 3/8 in casing, bumped the plug, floats held.
01:36	09:36	8.00	WOC	1,449.0	Waited on cement.
09:36	21:36	12.00	BOP	1,449.0	Nippled up and pressure tested the BOP stack to 5,000 psi.
21:36	24:00	2.41	TRIP	1,449.0	Made up 12¼ in BHA with bit #4 and ran in hole to 1,449 m.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, PHPA	9.8 ppg	57 s	21 cP	26 lb/100 ft²	4.1 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
4	12¼ in	PDC, 6 blade	1,449.0 m	0.0	28.0