Well	KN-117	Rig	Rig KD-5	Report no	11	Date	2018-01-29
Hole size	12¼ in	Depth 00:00	2,149.0 m MD	Depth 24:00	2,468.2 m MD	TVD 24:00	2,468.1 m
Spud date	2018-01-19	Days from spud	11	RT elevation	120.3 m	Field	Kathal Nala

24 H SUMMARY

Tripped, drilled 12¼ in hole from 2,149 m to 2,468 m, 319 m.

24 H FORECAST

Drill ahead 12¼ in hole.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	01:22	1.37	TRIP	2,149.0	Pulled out of hole from 2,149 m for a bit change.
01:22	08:31	7.14	TRIP	2,149.0	Ran in hole with bit #5 to 2,149 m.
08:31	13:32	5.01	DRL	2,251.5	Drilled 12¼ in hole from 2,149 m to 2,252 m, avg ROP 20.4 m/h. WOB 16 t, 123 rpm, 850 gpm. Connections and MWD surveys each stand.
13:32	19:16	5.74	DRL	2,365.5	Drilled 12¼ in hole from 2,252 m to 2,366 m, avg ROP 19.8 m/h. WOB 16 t, 123 rpm, 850 gpm. Connections and MWD surveys each stand.
19:16	24:00	4.73	DRL	2,468.2	Drilled 12¼ in hole from 2,366 m to 2,468 m, avg ROP 21.7 m/h. WOB 16 t, 123 rpm, 850 gpm. Connections and MWD surveys each stand.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, KCl-polymer	9.8 ppg	54 s	19 cP	24 lb/100 ft²	3.7 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
5	12¼ in	PDC, 6 blade	2,149.0 m	319.2	26.0

SURVEYS

MD m	Inc deg	Azi deg	TVD m
2,160.0	0.70	212.0	2,160.0
2,190.0	0.59	211.0	2,190.0
2,220.0	0.68	209.3	2,220.0
2,250.0	0.75	208.6	2,250.0
2,280.0	0.74	210.9	2,280.0
2,310.0	0.74	211.0	2,310.0
2,340.0	0.76	207.4	2,340.0
2,370.0	0.81	207.4	2,369.9
2,400.0	0.84	209.5	2,399.9
2,430.0	0.75	207.7	2,429.9
2,460.0	0.79	211.4	2,459.9