Well	KN-117	**Rig**	Rig KD-5	**Report no**	18	**Date**	2018-02-05
Hole size	8½ in	**Depth 00:00**	3,108.4 m MD	**Depth 24:00**	3,306.0 m MD	**TVD 24:00**	3,305.8 m
Spud date	2018-01-19	**Days from spud**	18	**RT elevation**	120.3 m	**Field**	Kathal Nala

24 H SUMMARY

Drilled 8½ in hole from 3,108 m to 3,306 m, 198 m.

24 H FORECAST

Drill ahead 8½ in hole.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	03:11	3.19	DRL	3,135.0	Drilled 8½ in hole from 3,108 m to 3,135 m, avg ROP 8.3 m/h. WOB 16 t, 123 rpm, 850 gpm. Connections and MWD surveys each stand.
03:11	06:30	3.31	DRL	3,163.5	Drilled 8½ in hole from 3,135 m to 3,164 m, avg ROP 8.6 m/h. WOB 16 t, 123 rpm, 850 gpm. Connections and MWD surveys each stand.
06:30	12:25	5.92	DRL	3,220.5	Drilled 8½ in hole from 3,164 m to 3,221 m, avg ROP 9.6 m/h. WOB 16 t, 123 rpm, 850 gpm. Connections and MWD surveys each stand.
12:25	16:29	4.06	DRL	3,249.0	Drilled 8½ in hole from 3,221 m to 3,249 m, avg ROP 7.0 m/h. WOB 16 t, 123 rpm, 850 gpm. Connections and MWD surveys each stand.
16:29	20:06	3.63	DRL	3,277.5	Drilled 8½ in hole from 3,249 m to 3,278 m, avg ROP 7.9 m/h. WOB 16 t, 123 rpm, 850 gpm. Connections and MWD surveys each stand.
20:06	24:00	3.89	DRL	3,306.0	Drilled 8½ in hole from 3,278 m to 3,306 m, avg ROP 7.3 m/h. WOB 16 t, 123 rpm, 850 gpm. Connections and MWD surveys each stand.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, KCl-polymer-glycol	10.4 ppg	53 s	17 cP	21 lb/100 ft²	5 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
7	8½ in	PDC, 7 blade	2,927.5 m	378.5	38.9

SURVEYS

MD m	Inc deg	Azi deg	TVD m
3,120.0	1.11	189.0	3,119.8
3,150.0	1.16	192.1	3,149.8
3,180.0	1.18	193.8	3,179.8
3,210.0	1.12	191.1	3,209.8
3,240.0	1.32	192.1	3,239.8
3,270.0	1.33	192.8	3,269.8
3,300.0	1.23	191.4	3,299.8