Well	KN-117	Rig	Rig KD-5	Report no	23	Date	2018-02-10
Hole size	8½ in	Depth 00:00	3,796.0 m MD	Depth 24:00	4,037.7 m MD	TVD 24:00	4,037.3 m
Spud date	2018-01-19	Days from spud	23	RT elevation	120.3 m	Field	Kathal Nala

24 H SUMMARY

Drilled 8½ in hole from 3,796 m to 4,038 m, 242 m.

24 H FORECAST

Drill ahead 8½ in hole.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	04:37	4.62	DRL	3,847.5	Drilled 8½ in hole from 3,796 m to 3,848 m, avg ROP 11.2 m/h. WOB 16 t, 123 rpm, 850 gpm. Connections and MWD surveys each stand.
04:37	10:19	5.69	DRL	3,904.5	Drilled 8½ in hole from 3,848 m to 3,905 m, avg ROP 10.0 m/h. WOB 16 t, 123 rpm, 850 gpm. Connections and MWD surveys each stand.
10:19	14:17	3.98	DRL	3,961.5	Drilled 8½ in hole from 3,905 m to 3,962 m, avg ROP 14.3 m/h. WOB 16 t, 123 rpm, 850 gpm. Connections and MWD surveys each stand.
14:17	20:12	5.91	DRL	4,018.5	Drilled 8½ in hole from 3,962 m to 4,019 m, avg ROP 9.6 m/h. WOB 16 t, 123 rpm, 850 gpm. Connections and MWD surveys each stand.
20:12	24:00	3.80	DRL	4,037.7	Drilled 8½ in hole from 4,019 m to 4,038 m, avg ROP 5.1 m/h. WOB 16 t, 123 rpm, 850 gpm. Connections and MWD surveys each stand.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, KCl-polymer-glycol	12.2 ppg	60 s	14 cP	24 lb/100 ft²	4 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
9	8½ in	PDC, 7 blade	3,687.5 m	350.2	35.5

SURVEYS

MD m	Inc deg	Azi deg	TVD m
3,810.0	1.39	181.4	3,809.7
3,840.0	1.36	177.7	3,839.7
3,870.0	1.27	180.8	3,869.7
3,900.0	1.40	177.4	3,899.7
3,930.0	1.36	174.2	3,929.6
3,960.0	1.49	170.8	3,959.6
3,990.0	1.33	172.2	3,989.6
4,020.0	1.42	170.3	4,019.6