Well	KN-117	**Rig**	Rig KD-5	**Report no**	34	**Date**	2018-02-21
Hole size	8½ in	**Depth 00:00**	4,470.0 m MD	**Depth 24:00**	4,470.0 m MD	**TVD 24:00**	4,469.5 m
Spud date	2018-01-19	**Days from spud**	34	**RT elevation**	120.3 m	**Field**	Kathal Nala

24 H SUMMARY

Ran casing, cemented, waited on cement.

24 H FORECAST

Continue operations.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	04:19	4.32	CSG	4,470.0	Rigged up and ran 7 liner in casing to 4,470 m.
04:19	09:19	5.00	CMT	4,470.0	Cemented 7 liner in casing, bumped the plug, floats held.
09:19	17:19	8.00	WOC	4,470.0	Waited on cement.
17:19	24:00	6.68	RIG	4,470.0	Laid down drill pipe, released rig.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, KCl-polymer-glycol	12.2 ppg	48 s	16 cP	18 lb/100 ft²	4.7 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
11	8½ in	PDC, 7 blade	4,447.5 m	22.5	5.7