| | | | | | | | |
|---|---|---|---|---|---|---|---|
| **Well** | KN-121 | **Rig** | Rig KD-7 | **Report no** | 9 | **Date** | 2022-04-19 |
| **Hole size** | 17½ in | **Depth 00:00** | 1,508.2 m MD | **Depth 24:00** | 1,508.2 m MD | **TVD 24:00** | 1,508.2 m |
| **Spud date** | 2022-04-11 | **Days from spud** | 9 | **RT elevation** | 117 m | **Field** | Kathal Nala |

### 24 H SUMMARY

Ran casing, cemented, waited on cement, tested the BOP.

### 24 H FORECAST

Made up 12¼ in BHA with bit #4 and ran in hole to 1,508 m.

### OPERATIONS

| From | To | Hrs | Code | Depth m | Operation |
|---|---|---|---|---|---|
| 00:00 | 04:15 | 4.24 | CSG | 1,508.2 | Rigged up and ran 13 3/8 in casing to 1,508 m. |
| 04:15 | 09:15 | 5.00 | CMT | 1,508.2 | Cemented 13 3/8 in casing, bumped the plug, floats held. |
| 09:15 | 17:15 | 8.00 | WOC | 1,508.2 | Waited on cement. |
| 17:15 | 24:00 | 6.76 | BOP | 1,508.2 | Nippled up and pressure tested the BOP stack to 5,000 psi. |

### MUD PROPERTIES

| Type | Mud weight | Funnel vis | PV | YP | Fluid loss |
|---|---|---|---|---|---|
| WBM, PHPA | 9.8 ppg | 56 s | 17 cP | 16 lb/100 ft² | 4.1 ml |

### BIT RECORD

| Bit no | Size | Type | Depth in | Metres | Hours |
|---|---|---|---|---|---|
| 3 | 17½ in | PDC, 6 blade | 1,209.6 m | 298.6 | 17.3 |