Well	KN-121	Rig	Rig KD-7	Report no	10	Date	2022-04-20
Hole size	12¼ in	Depth 00:00	1,508.2 m MD	Depth 24:00	1,548.8 m MD	TVD 24:00	1,548.8 m
Spud date	2022-04-11	Days from spud	10	RT elevation	117 m	Field	Kathal Nala

24 H SUMMARY

Tested the BOP, tripped, drilled out and ran a FIT, drilled 12¼ in hole from 1,508 m to 1,549 m, 41 m. NPT 7.4 h: partial losses in tipam sand.

24 H FORECAST

Drill ahead 12¼ in hole.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	05:15	5.24	BOP	1,508.2	Nippled up and pressure tested the BOP stack to 5,000 psi.
05:15	11:03	5.81	TRIP	1,508.2	Made up 12¼ in BHA with bit #4 and ran in hole to 1,508 m.
11:03	14:03	3.00	FIT	1,508.2	Drilled out shoe track and 3 m of new formation. FIT to 11.2 ppg EMW.
14:03	16:35	2.54	DRL	1,548.8	Drilled 12¼ in hole from 1,508 m to 1,549 m, avg ROP 16.0 m/h. WOB 17 t, 128 rpm, 850 gpm. Connections and MWD surveys each stand.
16:35	20:05	3.50	NPT	1,548.8	Partial losses of 17 bbl/h at 9.8 ppg.
20:05	24:00	3.91	NPT	1,548.8	Pumped a 56 bbl LCM pill and reduced flow. Losses cured.

INCIDENTS AND NPT

INCIDENT KN-121-B07 | LOSSES
Title: Partial losses in Tipam sand
Start: 16:35 **Depth:** 1,548.8 m MD **MW:** 9.8 ppg **NPT:** 10.7 h
Description: Partial losses of 17 bbl/h at 9.8 ppg.
Action: Pumped a 56 bbl LCM pill and reduced flow. Losses cured.
Remarks: Pre-treat with 15 ppb LCM and hold ECD under 10.2 ppg.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, KCl-polymer	9.8 ppg	50 s	16 cP	22 lb/100 ft²	3.9 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
4	12¼ in	PDC, 6 blade	1,508.2 m	40.6	31.2

SURVEYS

MD m	Inc deg	Azi deg	TVD m
1,530.0	0.16	180.2	1,530.0