Well	KN-121	Rig	Rig KD-7	Report no	11	Date	2022-04-21
Hole size	12¼ in	Depth 00:00	1,548.8 m MD	Depth 24:00	1,937.1 m MD	TVD 24:00	1,937.1 m
Spud date	2022-04-11	Days from spud	11	RT elevation	117 m	Field	Kathal Nala

24 H SUMMARY

Drilled 12¼ in hole from 1,549 m to 1,937 m, 388 m. NPT 3.3 h: continuing from the previous day.

24 H FORECAST

Drill ahead 12¼ in hole.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	03:17	3.29	NPT	1,548.8	Pumped a 56 bbl LCM pill and reduced flow. Losses cured.
03:17	08:30	5.22	DRL	1,653.0	Drilled 12¼ in hole from 1,549 m to 1,653 m, avg ROP 20.0 m/h. WOB 17 t, 128 rpm, 850 gpm. Connections and MWD surveys each stand.
08:30	13:16	4.76	DRL	1,738.5	Drilled 12¼ in hole from 1,653 m to 1,739 m, avg ROP 18.0 m/h. WOB 17 t, 128 rpm, 850 gpm. Connections and MWD surveys each stand.
13:16	18:09	4.88	DRL	1,824.0	Drilled 12¼ in hole from 1,739 m to 1,824 m, avg ROP 17.5 m/h. WOB 17 t, 128 rpm, 850 gpm. Connections and MWD surveys each stand.
18:09	24:00	5.85	DRL	1,937.1	Drilled 12¼ in hole from 1,824 m to 1,937 m, avg ROP 19.3 m/h. WOB 17 t, 128 rpm, 850 gpm. Connections and MWD surveys each stand.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, KCl-polymer	9.8 ppg	56 s	17 cP	23 lb/100 ft²	5.6 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
4	12¼ in	PDC, 6 blade	1,508.2 m	428.9	31.2

SURVEYS

MD m	Inc deg	Azi deg	TVD m
1,560.0	0.28	177.0	1,560.0
1,590.0	0.21	179.9	1,590.0
1,620.0	0.20	178.8	1,620.0
1,650.0	0.24	175.8	1,650.0
1,680.0	0.34	174.9	1,680.0
1,710.0	0.34	175.1	1,710.0
1,740.0	0.35	170.5	1,740.0
1,770.0	0.26	171.6	1,770.0
1,800.0	0.26	173.3	1,800.0
1,830.0	0.30	171.8	1,830.0
1,860.0	0.31	170.5	1,860.0
1,890.0	0.38	173.7	1,890.0