DAILY DRILLING REPORT

Well	KN-104	**Rig**	Rig KD-3	**Report no**	5	**Date**	2011-03-06
Hole size	17½ in	**Depth 00:00**	968.1 m MD	**Depth 24:00**	1,208.5 m MD	**TVD 24:00**	1,208.5 m
Spud date	2011-03-02	**Days from spud**	5	**RT elevation**	123 m	**Field**	Kathal Nala

24 H SUMMARY

Drilled 17½ in hole from 968 m to 1,209 m, 240 m, circulated, tripped.

24 H FORECAST

Drill ahead 17½ in hole.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	05:59	5.98	DRL	1,054.5	Drilled 17½ in hole from 968 m to 1,055 m, avg ROP 14.5 m/h. WOB 17 t, 110 rpm, 920 gpm. Connections and MWD surveys each stand.
05:59	11:29	5.51	DRL	1,140.0	Drilled 17½ in hole from 1,055 m to 1,140 m, avg ROP 15.5 m/h. WOB 17 t, 110 rpm, 920 gpm. Connections and MWD surveys each stand.
11:29	15:31	4.04	DRL	1,208.5	Drilled 17½ in hole from 1,140 m to 1,209 m, avg ROP 17.0 m/h. WOB 17 t, 110 rpm, 920 gpm. Connections and MWD surveys each stand.
15:31	16:31	1.00	CIRC	1,208.5	Circulated bottoms up at 1,209 m before tripping.
16:31	20:29	3.95	TRIP	1,208.5	Pulled out of hole from 1,209 m for a bit change.
20:29	24:00	3.52	TRIP	1,208.5	Ran in hole with bit #3 to 1,209 m.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, PHPA	9.6 ppg	56 s	18 cP	18 lb/100 ft²	4.8 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
3	17½ in	PDC, 6 blade	1,208.5 m	0.0	12.9

SURVEYS

MD m	Inc deg	Azi deg	TVD m
990.0	0.15	264.0	990.0
1,020.0	0.17	262.3	1,020.0
1,050.0	0.26	262.8	1,050.0
1,080.0	0.07	263.1	1,080.0
1,110.0	0.16	264.5	1,110.0
1,140.0	0.20	264.2	1,140.0
1,170.0	0.21	260.9	1,170.0
1,200.0	0.26	257.6	1,200.0