Well	KN-104	**Rig**	Rig KD-3	**Report no**	11	**Date**	2011-03-12
Hole size	12¼ in	**Depth 00:00**	2,159.8 m MD	**Depth 24:00**	2,377.4 m MD	**TVD 24:00**	2,377.3 m
Spud date	2011-03-02	**Days from spud**	11	**RT elevation**	123 m	**Field**	Kathal Nala

24 H SUMMARY

Circulated, tripped, drilled 12¼ in hole from 2,160 m to 2,377 m, 218 m.

24 H FORECAST

Drill ahead 12¼ in hole.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	00:30	0.50	CIRC	2,159.8	Circulated bottoms up at 2,160 m before tripping.
00:30	07:10	6.67	TRIP	2,159.8	Pulled out of hole from 2,160 m for a bit change.
07:10	14:21	7.17	TRIP	2,159.8	Ran in hole with bit #5 to 2,160 m.
14:21	19:55	5.57	DRL	2,280.0	Drilled 12¼ in hole from 2,160 m to 2,280 m, avg ROP 21.6 m/h. WOB 17 t, 110 rpm, 920 gpm. Connections and MWD surveys each stand.
19:55	24:00	4.08	DRL	2,377.4	Drilled 12¼ in hole from 2,280 m to 2,377 m, avg ROP 23.8 m/h. WOB 17 t, 110 rpm, 920 gpm. Connections and MWD surveys each stand.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, KCl-polymer	9.8 ppg	55 s	17 cP	23 lb/100 ft²	4.1 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
5	12¼ in	PDC, 6 blade	2,159.8 m	217.6	26.6

SURVEYS

MD m	Inc deg	Azi deg	TVD m
2,160.0	0.63	254.9	2,160.0
2,190.0	0.70	254.8	2,190.0
2,220.0	0.61	256.4	2,220.0
2,250.0	0.67	258.2	2,250.0
2,280.0	0.79	257.5	2,280.0
2,310.0	0.70	260.9	2,310.0
2,340.0	0.67	261.6	2,340.0
2,370.0	0.68	265.3	2,370.0