DAILY DRILLING REPORT

Well	KN-104	**Rig**	Rig KD-3	**Report no**	17	**Date**	2011-03-18
Hole size	8½ in	**Depth 00:00**	2,939.7 m MD	**Depth 24:00**	3,104.8 m MD	**TVD 24:00**	3,104.6 m
Spud date	2011-03-02	**Days from spud**	17	**RT elevation**	123 m	**Field**	Kathal Nala

24 H SUMMARY

Tripped, drilled out and ran a FIT, drilled 8½ in hole from 2,940 m to 3,105 m, 165 m.

24 H FORECAST

Drill ahead 8½ in hole.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	02:01	2.01	TRIP	2,939.7	Made up 8½ in BHA with bit #7 and ran in hole to 2,940 m.
02:01	05:01	3.00	FIT	2,939.7	Drilled out shoe track and 3 m of new formation. FIT to 11.8 ppg EMW.
05:01	09:19	4.31	DRL	2,964.0	Drilled 8½ in hole from 2,940 m to 2,964 m, avg ROP 5.6 m/h. WOB 17 t, 110 rpm, 920 gpm. Connections and MWD surveys each stand.
09:19	15:10	5.84	DRL	3,021.0	Drilled 8½ in hole from 2,964 m to 3,021 m, avg ROP 9.8 m/h. WOB 17 t, 110 rpm, 920 gpm. Connections and MWD surveys each stand.
15:10	21:06	5.93	DRL	3,078.0	Drilled 8½ in hole from 3,021 m to 3,078 m, avg ROP 9.6 m/h. WOB 17 t, 110 rpm, 920 gpm. Connections and MWD surveys each stand.
21:06	24:00	2.90	DRL	3,104.8	Drilled 8½ in hole from 3,078 m to 3,105 m, avg ROP 9.2 m/h. WOB 17 t, 110 rpm, 920 gpm. Connections and MWD surveys each stand.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, KCl-polymer-glycol	10.6 ppg	56 s	21 cP	23 lb/100 ft²	5.5 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
7	8½ in	PDC, 7 blade	2,939.7 m	165.1	37.4

SURVEYS

MD m	Inc deg	Azi deg	TVD m
2,940.0	0.98	253.4	2,939.9
2,970.0	0.92	252.8	2,969.9
3,000.0	0.94	251.8	2,999.9
3,030.0	0.98	250.8	3,029.9
3,060.0	0.94	255.0	3,059.9
3,090.0	0.87	253.0	3,089.9