DAILY DRILLING REPORT

Well	KN-104	**Rig**	Rig KD-3	**Report no**	26	**Date**	2011-03-27
Hole size	8½ in	**Depth 00:00**	4,158.1 m MD	**Depth 24:00**	4,295.0 m MD	**TVD 24:00**	4,294.6 m
Spud date	2011-03-02	**Days from spud**	26	**RT elevation**	123 m	**Field**	Kathal Nala

24 H SUMMARY

Drilled 8½ in hole from 4,158 m to 4,295 m, 137 m.

24 H FORECAST

Drill ahead 8½ in hole.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	05:35	5.59	DRL	4,189.5	Drilled 8½ in hole from 4,158 m to 4,190 m, avg ROP 5.6 m/h. WOB 17 t, 110 rpm, 920 gpm. Connections and MWD surveys each stand.
05:35	10:18	4.72	DRL	4,218.0	Drilled 8½ in hole from 4,190 m to 4,218 m, avg ROP 6.0 m/h. WOB 17 t, 110 rpm, 920 gpm. Connections and MWD surveys each stand.
10:18	15:58	5.66	DRL	4,246.5	Drilled 8½ in hole from 4,218 m to 4,247 m, avg ROP 5.0 m/h. WOB 17 t, 110 rpm, 920 gpm. Connections and MWD surveys each stand.
15:58	20:51	4.88	DRL	4,275.0	Drilled 8½ in hole from 4,247 m to 4,275 m, avg ROP 5.8 m/h. WOB 17 t, 110 rpm, 920 gpm. Connections and MWD surveys each stand.
20:51	24:00	3.15	DRL	4,295.0	Drilled 8½ in hole from 4,275 m to 4,295 m, avg ROP 6.3 m/h. WOB 17 t, 110 rpm, 920 gpm. Connections and MWD surveys each stand.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, KCl-polymer-glycol	12.2 ppg	49 s	19 cP	24 lb/100 ft²	3.8 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
10	8½ in	PDC, 7 blade	4,079.7 m	215.3	70.7

SURVEYS

MD m	Inc deg	Azi deg	TVD m
4,170.0	1.24	252.1	4,169.7
4,200.0	1.23	251.4	4,199.6
4,230.0	1.27	251.1	4,229.6
4,260.0	1.31	251.0	4,259.6
4,290.0	1.33	254.2	4,289.6