Well	KN-104	**Rig**	Rig KD-3	**Report no**	29	**Date**	2011-03-30
Hole size	8½ in	**Depth 00:00**	4,459.7 m MD	**Depth 24:00**	4,495.4 m MD	**TVD 24:00**	4,495.0 m
Spud date	2011-03-02	**Days from spud**	29	**RT elevation**	123 m	**Field**	Kathal Nala

24 H SUMMARY

Tripped, drilled 8½ in hole from 4,460 m to 4,495 m, 36 m.

24 H FORECAST

Drill ahead 8½ in hole.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	03:24	3.39	TRIP	4,459.7	Pulled out of hole from 4,460 m for a bit change.
03:24	17:08	13.74	TRIP	4,459.7	Ran in hole with bit #11 to 4,460 m.
17:08	19:26	2.29	DRL	4,474.5	Drilled 8½ in hole from 4,460 m to 4,475 m, avg ROP 6.5 m/h. WOB 17 t, 110 rpm, 920 gpm. Connections and MWD surveys each stand.
19:26	24:00	4.57	DRL	4,495.4	Drilled 8½ in hole from 4,475 m to 4,495 m, avg ROP 4.6 m/h. WOB 17 t, 110 rpm, 920 gpm. Connections and MWD surveys each stand.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, KCl-polymer-glycol	12.2 ppg	59 s	14 cP	17 lb/100 ft²	4.9 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
11	8½ in	PDC, 7 blade	4,459.7 m	35.7	26.0

SURVEYS

MD m	Inc deg	Azi deg	TVD m
4,470.0	1.34	250.6	4,469.6