Well	KN-109	**Rig**	Rig KD-3	**Report no**	6	**Date**	2015-10-12
Hole size	17½ in	**Depth 00:00**	1,204.4 m MD	**Depth 24:00**	1,425.0 m MD	**TVD 24:00**	1,425.0 m
Spud date	2015-10-07	**Days from spud**	6	**RT elevation**	117.8 m	**Field**	Kathal Nala

24 H SUMMARY

Tripped, drilled 17½ in hole from 1,204 m to 1,425 m, 221 m. NPT 3.4 h: bit balling in sticky clay.

24 H FORECAST

Drill ahead 17½ in hole.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	02:07	2.12	TRIP	1,204.4	Pulled out of hole from 1,204 m for a bit change.
02:07	06:33	4.44	TRIP	1,204.4	Ran in hole with bit #3 to 1,204 m.
06:33	06:43	0.16	DRL	1,207.1	Drilled 17½ in hole from 1,204 m to 1,207 m, avg ROP 17.4 m/h. WOB 16 t, 123 rpm, 860 gpm. Connections and MWD surveys each stand.
06:43	07:43	1.00	NPT	1,207.1	ROP fell to 3 m/h with low torque, bit balled in sticky clay.
07:43	10:07	2.40	NPT	1,207.1	Pumped a detergent sweep and raised flow. ROP recovered.
10:07	14:49	4.71	DRL	1,282.5	Drilled 17½ in hole from 1,207 m to 1,283 m, avg ROP 16.0 m/h. WOB 16 t, 123 rpm, 860 gpm. Connections and MWD surveys each stand.
14:49	19:54	5.08	DRL	1,368.0	Drilled 17½ in hole from 1,283 m to 1,368 m, avg ROP 16.8 m/h. WOB 16 t, 123 rpm, 860 gpm. Connections and MWD surveys each stand.
19:54	24:00	4.10	DRL	1,425.0	Drilled 17½ in hole from 1,368 m to 1,425 m, avg ROP 13.9 m/h. WOB 16 t, 123 rpm, 860 gpm. Connections and MWD surveys each stand.

INCIDENTS AND NPT

INCIDENT KN-109-B02 | BIT BALLING
Title: Bit balling in sticky clay
Start: 06:43 **Depth:** 1,207.1 m MD **MW:** 9.6 ppg **NPT:** 3.4 h
Description: ROP fell to 3 m/h with low torque, bit balled in sticky clay.
Action: Pumped a detergent sweep and raised flow. ROP recovered.
Remarks: Run a detergent sweep every 150 m in the Girujan.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, PHPA	9.6 ppg	48 s	17 cP	24 lb/100 ft²	5.4 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
3	17½ in	PDC, 6 blade	1,204.4 m	220.6	13.5

SURVEYS

MD m	Inc deg	Azi deg	TVD m
1,230.0	0.18	40.1	1,230.0
1,260.0	0.13	38.0	1,260.0
1,290.0	0.15	40.4	1,290.0
1,320.0	0.23	39.8	1,320.0
1,350.0	0.14	42.4	1,350.0
1,380.0	0.23	44.8	1,380.0
1,410.0	0.25	44.4	1,410.0