DAILY DRILLING REPORT

Well	KN-109	**Rig**	Rig KD-3	**Report no**	12	**Date**	2015-10-18
Hole size	12¼ in	**Depth 00:00**	2,360.4 m MD	**Depth 24:00**	2,536.5 m MD	**TVD 24:00**	2,536.5 m
Spud date	2015-10-07	**Days from spud**	12	**RT elevation**	117.8 m	**Field**	Kathal Nala

24 H SUMMARY

Drilled 12¼ in hole from 2,360 m to 2,537 m, 176 m. NPT 15.5 h: partial losses in tipam sand.

24 H FORECAST

Drill ahead 12¼ in hole.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	04:29	4.49	NPT	2,360.4	Pumped a 31 bbl LCM pill and reduced flow. Losses cured.
04:29	10:05	5.59	DRL	2,472.0	Drilled 12¼ in hole from 2,360 m to 2,472 m, avg ROP 20.0 m/h. WOB 16 t, 123 rpm, 860 gpm. Connections and MWD surveys each stand.
10:05	14:05	4.00	NPT	2,472.0	Partial losses of 45 bbl/h at 9.8 ppg.
14:05	21:05	7.00	NPT	2,472.0	Pumped a 31 bbl LCM pill and reduced flow. Losses cured.
21:05	24:00	2.92	DRL	2,536.5	Drilled 12¼ in hole from 2,472 m to 2,537 m, avg ROP 22.1 m/h. WOB 16 t, 123 rpm, 860 gpm. Connections and MWD surveys each stand.

INCIDENTS AND NPT

INCIDENT KN-109-B04 | LOSSES

Title: Partial losses in Tipam sand
Start: 10:05 **Depth:** 2,472.0 m MD **MW:** 9.8 ppg **NPT:** 11.0 h
Description: Partial losses of 45 bbl/h at 9.8 ppg.
Action: Pumped a 31 bbl LCM pill and reduced flow. Losses cured.
Remarks: Pre-treat with 15 ppb LCM and hold ECD under 10.2 ppg.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, KCl-polymer	9.8 ppg	59 s	20 cP	21 lb/100 ft²	4.4 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
5	12¼ in	PDC, 6 blade	2,163.7 m	372.8	25.7

SURVEYS

MD m	Inc deg	Azi deg	TVD m
2,370.0	0.52	59.1	2,370.0
2,400.0	0.55	60.8	2,400.0
2,430.0	0.46	58.8	2,430.0
2,460.0	0.50	63.1	2,460.0
2,490.0	0.55	61.1	2,490.0
2,520.0	0.55	60.5	2,520.0