DAILY DRILLING REPORT

Well	KN-109	**Rig**	Rig KD-3	**Report no**	17	**Date**	2015-10-23
Hole size	8½ in	**Depth 00:00**	2,952.3 m MD	**Depth 24:00**	3,098.1 m MD	**TVD 24:00**	3,098.1 m
Spud date	2015-10-07	**Days from spud**	17	**RT elevation**	117.8 m	**Field**	Kathal Nala

24 H SUMMARY

Tripped, drilled out and ran a FIT, drilled 8½ in hole from 2,952 m to 3,098 m, 146 m.

24 H FORECAST

Drill ahead 8½ in hole.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	04:46	4.76	TRIP	2,952.3	Made up 8½ in BHA with bit #7 and ran in hole to 2,952 m.
04:46	07:46	3.00	FIT	2,952.3	Drilled out shoe track and 3 m of new formation. FIT to 11.8 ppg EMW.
07:46	12:15	4.49	DRL	2,992.5	Drilled 8½ in hole from 2,952 m to 2,993 m, avg ROP 9.0 m/h. WOB 16 t, 123 rpm, 860 gpm. Connections and MWD surveys each stand.
12:15	15:17	3.03	DRL	3,021.0	Drilled 8½ in hole from 2,993 m to 3,021 m, avg ROP 9.4 m/h. WOB 16 t, 123 rpm, 860 gpm. Connections and MWD surveys each stand.
15:17	18:42	3.42	DRL	3,049.5	Drilled 8½ in hole from 3,021 m to 3,050 m, avg ROP 8.3 m/h. WOB 16 t, 123 rpm, 860 gpm. Connections and MWD surveys each stand.
18:42	24:00	5.30	DRL	3,098.1	Drilled 8½ in hole from 3,050 m to 3,098 m, avg ROP 9.2 m/h. WOB 16 t, 123 rpm, 860 gpm. Connections and MWD surveys each stand.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, KCl-polymer-glycol	10.2 ppg	53 s	21 cP	21 lb/100 ft²	3.9 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
7	8½ in	PDC, 7 blade	2,952.3 m	145.8	38.0

SURVEYS

MD m	Inc deg	Azi deg	TVD m
2,970.0	0.68	73.8	2,969.9
3,000.0	0.60	77.4	2,999.9
3,030.0	0.67	77.7	3,029.9
3,060.0	0.72	76.2	3,059.9
3,090.0	0.77	74.6	3,089.9