Well	KN-109	**Rig**	Rig KD-3	**Report no**	31	**Date**	2015-11-06
Hole size	8½ in	**Depth 00:00**	4,214.0 m MD	**Depth 24:00**	4,214.0 m MD	**TVD 24:00**	4,213.8 m
Spud date	2015-10-07	**Days from spud**	31	**RT elevation**	117.8 m	**Field**	Kathal Nala

24 H SUMMARY

Rig operations as per program. NPT 24 h: continuing from the previous day.

24 H FORECAST

Drill ahead 8½ in hole.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	02:34	2.56	NPT	4,214.0	Pit gain of 10 bbl at 12.7 ppg, well shut in.
02:34	24:00	21.44	NPT	4,214.0	Circulated out by the driller's method and raised mud weight by 0.5 ppg.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, KCl-polymer-glycol	12.7 ppg	46 s	17 cP	23 lb/100 ft²	4.8 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
10	8½ in	PDC, 7 blade	4,092.3 m	121.7	72.6