DAILY DRILLING REPORT

Well	KN-121	**Rig**	Rig KD-7	**Report no**	12	**Date**	2022-04-22
Hole size	12¼ in	**Depth 00:00**	1,937.1 m MD	**Depth 24:00**	2,208.2 m MD	**TVD 24:00**	2,208.2 m
Spud date	2022-04-11	**Days from spud**	12	**RT elevation**	117 m	**Field**	Kathal Nala

24 H SUMMARY

Drilled 12¼ in hole from 1,937 m to 2,208 m, 271 m, circulated, tripped.

24 H FORECAST

Drill ahead 12¼ in hole.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	05:39	5.64	DRL	2,023.5	Drilled 12¼ in hole from 1,937 m to 2,024 m, avg ROP 15.3 m/h. WOB 17 t, 128 rpm, 850 gpm. Connections and MWD surveys each stand.
05:39	11:31	5.87	DRL	2,137.5	Drilled 12¼ in hole from 2,024 m to 2,138 m, avg ROP 19.4 m/h. WOB 17 t, 128 rpm, 850 gpm. Connections and MWD surveys each stand.
11:31	15:25	3.90	DRL	2,208.2	Drilled 12¼ in hole from 2,138 m to 2,208 m, avg ROP 18.1 m/h. WOB 17 t, 128 rpm, 850 gpm. Connections and MWD surveys each stand.
15:25	16:25	1.00	CIRC	2,208.2	Circulated bottoms up at 2,208 m before tripping.
16:25	23:14	6.81	TRIP	2,208.2	Pulled out of hole from 2,208 m for a bit change.
23:14	24:00	0.77	TRIP	2,208.2	Ran in hole with bit #5 to 2,208 m.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, KCl-polymer	9.8 ppg	60 s	19 cP	22 lb/100 ft²	4.3 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
5	12¼ in	PDC, 6 blade	2,208.2 m	0.0	30.5

SURVEYS

MD m	Inc deg	Azi deg	TVD m
1,950.0	0.39	172.3	1,950.0
1,980.0	0.39	171.8	1,980.0
2,010.0	0.32	168.8	2,010.0
2,040.0	0.39	167.1	2,040.0
2,070.0	0.56	168.1	2,070.0
2,100.0	0.32	167.3	2,100.0
2,130.0	0.42	168.9	2,130.0
2,160.0	0.47	165.9	2,160.0
2,190.0	0.38	170.9	2,190.0