DAILY DRILLING REPORT

Well	KN-121	**Rig**	Rig KD-7	**Report no**	22	**Date**	2022-05-02
Hole size	8½ in	**Depth 00:00**	3,466.0 m MD	**Depth 24:00**	3,651.4 m MD	**TVD 24:00**	3,651.3 m
Spud date	2022-04-11	**Days from spud**	22	**RT elevation**	117 m	**Field**	Kathal Nala

24 H SUMMARY

Drilled 8½ in hole from 3,466 m to 3,651 m, 185 m.

24 H FORECAST

Drill ahead 8½ in hole.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	05:41	5.68	DRL	3,505.5	Drilled 8½ in hole from 3,466 m to 3,506 m, avg ROP 6.9 m/h. WOB 17 t, 128 rpm, 850 gpm. Connections and MWD surveys each stand.
05:41	09:52	4.18	DRL	3,534.0	Drilled 8½ in hole from 3,506 m to 3,534 m, avg ROP 6.8 m/h. WOB 17 t, 128 rpm, 850 gpm. Connections and MWD surveys each stand.
09:52	14:16	4.40	DRL	3,562.5	Drilled 8½ in hole from 3,534 m to 3,563 m, avg ROP 6.5 m/h. WOB 17 t, 128 rpm, 850 gpm. Connections and MWD surveys each stand.
14:16	17:45	3.49	DRL	3,591.0	Drilled 8½ in hole from 3,563 m to 3,591 m, avg ROP 8.2 m/h. WOB 17 t, 128 rpm, 850 gpm. Connections and MWD surveys each stand.
17:45	23:42	5.95	DRL	3,648.0	Drilled 8½ in hole from 3,591 m to 3,648 m, avg ROP 9.6 m/h. WOB 17 t, 128 rpm, 850 gpm. Connections and MWD surveys each stand.
23:42	24:00	0.31	DRL	3,651.4	Drilled 8½ in hole from 3,648 m to 3,651 m, avg ROP 11.3 m/h. WOB 17 t, 128 rpm, 850 gpm. Connections and MWD surveys each stand.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, KCl-polymer-glycol	10.4 ppg	53 s	14 cP	24 lb/100 ft²	4.7 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
8	8½ in	PDC, 7 blade	3,390.2 m	261.2	42.6

SURVEYS

MD m	Inc deg	Azi deg	TVD m
3,480.0	0.68	173.4	3,479.9
3,510.0	0.90	168.4	3,509.9
3,540.0	0.90	170.5	3,539.9
3,570.0	0.81	166.9	3,569.9
3,600.0	0.80	167.5	3,599.9
3,630.0	0.83	166.4	3,629.9