Well	KN-121	**Rig**	Rig KD-7	**Report no**	24	**Date**	2022-05-04
Hole size	8½ in	**Depth 00:00**	3,770.2 m MD	**Depth 24:00**	3,877.0 m MD	**TVD 24:00**	3,876.9 m
Spud date	2022-04-11	**Days from spud**	24	**RT elevation**	117 m	**Field**	Kathal Nala

24 H SUMMARY

Tripped, drilled 8½ in hole from 3,770 m to 3,877 m, 107 m.

24 H FORECAST

Drill ahead 8½ in hole.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	01:47	1.78	TRIP	3,770.2	Pulled out of hole from 3,770 m for a bit change.
01:47	13:33	11.77	TRIP	3,770.2	Ran in hole with bit #9 to 3,770 m.
13:33	18:21	4.79	DRL	3,819.0	Drilled 8½ in hole from 3,770 m to 3,819 m, avg ROP 10.2 m/h. WOB 17 t, 128 rpm, 850 gpm. Connections and MWD surveys each stand.
18:21	24:00	5.65	DRL	3,877.0	Drilled 8½ in hole from 3,819 m to 3,877 m, avg ROP 10.3 m/h. WOB 17 t, 128 rpm, 850 gpm. Connections and MWD surveys each stand.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, KCl-polymer-glycol	10.4 ppg	53 s	21 cP	26 lb/100 ft²	4.4 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
9	8½ in	PDC, 7 blade	3,770.2 m	106.8	38.5

SURVEYS

MD m	Inc deg	Azi deg	TVD m
3,780.0	0.80	161.9	3,779.9
3,810.0	0.87	164.5	3,809.9
3,840.0	0.96	168.4	3,839.9
3,870.0	0.78	167.1	3,869.9