DAILY DRILLING REPORT

Well	KN-121	**Rig**	Rig KD-7	**Report no**	26	**Date**	2022-05-06
Hole size	8½ in	**Depth 00:00**	4,110.5 m MD	**Depth 24:00**	4,150.2 m MD	**TVD 24:00**	4,150.0 m
Spud date	2022-04-11	**Days from spud**	26	**RT elevation**	117 m	**Field**	Kathal Nala

24 H SUMMARY

Drilled 8½ in hole from 4,111 m to 4,150 m, 40 m, circulated, tripped.

24 H FORECAST

Drill ahead 8½ in hole.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	04:43	4.71	DRL	4,132.5	Drilled 8½ in hole from 4,111 m to 4,133 m, avg ROP 4.7 m/h. WOB 17 t, 128 rpm, 850 gpm. Connections and MWD surveys each stand.
04:43	07:57	3.23	DRL	4,150.2	Drilled 8½ in hole from 4,133 m to 4,150 m, avg ROP 5.5 m/h. WOB 17 t, 128 rpm, 850 gpm. Connections and MWD surveys each stand.
07:57	08:57	1.00	CIRC	4,150.2	Circulated bottoms up at 4,150 m before tripping.
08:57	21:18	12.36	TRIP	4,150.2	Pulled out of hole from 4,150 m for a bit change.
21:18	24:00	2.70	TRIP	4,150.2	Ran in hole with bit #10 to 4,150 m.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, KCl-polymer-glycol	12.2 ppg	54 s	17 cP	22 lb/100 ft²	5.1 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
10	8½ in	PDC, 7 blade	4,150.2 m	0.0	80.9

SURVEYS

MD m	Inc deg	Azi deg	TVD m
4,140.0	0.82	172.1	4,139.8