DAILY DRILLING REPORT

Well	KN-121	**Rig**	Rig KD-7	**Report no**	27	**Date**	2022-05-07
Hole size	8½ in	**Depth 00:00**	4,150.2 m MD	**Depth 24:00**	4,216.2 m MD	**TVD 24:00**	4,216.0 m
Spud date	2022-04-11	**Days from spud**	27	**RT elevation**	117 m	**Field**	Kathal Nala

24 H SUMMARY

Tripped, drilled 8½ in hole from 4,150 m to 4,216 m, 66 m.

24 H FORECAST

Drill ahead 8½ in hole.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	10:09	10.16	TRIP	4,150.2	Ran in hole with bit #10 to 4,150 m.
10:09	12:03	1.89	DRL	4,161.0	Drilled 8½ in hole from 4,150 m to 4,161 m, avg ROP 5.7 m/h. WOB 17 t, 128 rpm, 850 gpm. Connections and MWD surveys each stand.
12:03	17:36	5.55	DRL	4,189.5	Drilled 8½ in hole from 4,161 m to 4,190 m, avg ROP 5.1 m/h. WOB 17 t, 128 rpm, 850 gpm. Connections and MWD surveys each stand.
17:36	24:00	6.41	DRL	4,216.2	Drilled 8½ in hole from 4,190 m to 4,216 m, avg ROP 4.2 m/h. WOB 17 t, 128 rpm, 850 gpm. Connections and MWD surveys each stand.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, KCl-polymer-glycol	12.2 ppg	47 s	24 cP	24 lb/100 ft²	4.9 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
10	8½ in	PDC, 7 blade	4,150.2 m	66.0	80.9

SURVEYS

MD m	Inc deg	Azi deg	TVD m
4,170.0	0.77	171.9	4,169.8
4,200.0	0.97	174.6	4,199.8