| | | | | | | | |
|---|---|---|---|---|---|---|---|
| **Well** | KN-121 | **Rig** | Rig KD-7 | **Report no** | 28 | **Date** | 2022-05-08 |
| **Hole size** | 8½ in | **Depth 00:00** | 4,216.2 m MD | **Depth 24:00** | 4,344.7 m MD | **TVD 24:00** | 4,344.5 m |
| **Spud date** | 2022-04-11 | **Days from spud** | 28 | **RT elevation** | 117 m | **Field** | Kathal Nala |

### 24 H SUMMARY

Drilled 8½ in hole from 4,216 m to 4,345 m, 128 m.

### 24 H FORECAST

Drill ahead 8½ in hole.

### OPERATIONS

| From | To | Hrs | Code | Depth m | Operation |
|---|---|---|---|---|---|
| 00:00 | 00:44 | 0.73 | DRL | 4,218.0 | Drilled 8½ in hole from 4,216 m to 4,218 m, avg ROP 2.5 m/h. WOB 17 t, 128 rpm, 850 gpm. Connections and MWD surveys each stand. |
| 00:44 | 06:27 | 5.72 | DRL | 4,246.5 | Drilled 8½ in hole from 4,218 m to 4,247 m, avg ROP 5.0 m/h. WOB 17 t, 128 rpm, 850 gpm. Connections and MWD surveys each stand. |
| 06:27 | 11:38 | 5.19 | DRL | 4,275.0 | Drilled 8½ in hole from 4,247 m to 4,275 m, avg ROP 5.5 m/h. WOB 17 t, 128 rpm, 850 gpm. Connections and MWD surveys each stand. |
| 11:38 | 16:30 | 4.86 | DRL | 4,303.5 | Drilled 8½ in hole from 4,275 m to 4,304 m, avg ROP 5.9 m/h. WOB 17 t, 128 rpm, 850 gpm. Connections and MWD surveys each stand. |
| 16:30 | 21:38 | 5.12 | DRL | 4,332.0 | Drilled 8½ in hole from 4,304 m to 4,332 m, avg ROP 5.6 m/h. WOB 17 t, 128 rpm, 850 gpm. Connections and MWD surveys each stand. |
| 21:38 | 24:00 | 2.37 | DRL | 4,344.7 | Drilled 8½ in hole from 4,332 m to 4,345 m, avg ROP 5.3 m/h. WOB 17 t, 128 rpm, 850 gpm. Connections and MWD surveys each stand. |

### MUD PROPERTIES

| Type | Mud weight | Funnel vis | PV | YP | Fluid loss |
|---|---|---|---|---|---|
| WBM, KCl-polymer-glycol | 12.2 ppg | 48 s | 14 cP | 21 lb/100 ft² | 4 ml |

### BIT RECORD

| Bit no | Size | Type | Depth in | Metres | Hours |
|---|---|---|---|---|---|
| 10 | 8½ in | PDC, 7 blade | 4,150.2 m | 194.5 | 80.9 |

### SURVEYS

| MD m | Inc deg | Azi deg | TVD m |
|---|---|---|---|
| 4,230.0 | 0.95 | 174.5 | 4,229.8 |
| 4,260.0 | 0.83 | 174.9 | 4,259.8 |
| 4,290.0 | 0.84 | 180.7 | 4,289.8 |
| 4,320.0 | 0.86 | 184.1 | 4,319.8 |