Well	KN-121	**Rig**	Rig KD-7	**Report no**	32	**Date**	2022-05-12
Hole size	8½ in	**Depth 00:00**	4,530.2 m MD	**Depth 24:00**	4,541.6 m MD	**TVD 24:00**	4,541.4 m
Spud date	2022-04-11	**Days from spud**	32	**RT elevation**	117 m	**Field**	Kathal Nala

24 H SUMMARY

Tripped, drilled 8½ in hole from 4,530 m to 4,542 m, 11 m. NPT 17.4 h: losses in fractured limestone.

24 H FORECAST

Pumped a 46 bbl LCM pill and reduced flow.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	03:18	3.30	TRIP	4,530.2	Ran in hole with bit #11 to 4,530 m.
03:18	06:37	3.33	DRL	4,541.6	Drilled 8½ in hole from 4,530 m to 4,542 m, avg ROP 3.4 m/h. WOB 17 t, 128 rpm, 850 gpm. Connections and MWD surveys each stand.
06:37	24:00	17.38	NPT	4,541.6	Partial losses of 14 bbl/h at 12.2 ppg.

INCIDENTS AND NPT

INCIDENT KN-121-B08 | LOSSES
Title: Losses in fractured limestone
Start: 06:37 **Depth:** 4,541.6 m MD **MW:** 12.2 ppg **NPT:** 51.1 h
Description: Partial losses of 14 bbl/h at 12.2 ppg.
Action: Pumped a 46 bbl LCM pill and reduced flow. Losses cured.
Remarks: Pre-treat with 15 ppb LCM and hold ECD under 12.6 ppg.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, KCl-polymer-glycol	12.2 ppg	60 s	17 cP	25 lb/100 ft²	4.6 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
11	8½ in	PDC, 7 blade	4,530.2 m	11.4	32.3