Well	KN-109	**Rig**	Rig KD-3	**Report no**	27	**Date**	2015-11-02
Hole size	8½ in	**Depth 00:00**	4,127.2 m MD	**Depth 24:00**	4,151.6 m MD	**TVD 24:00**	4,151.4 m
Spud date	2015-10-07	**Days from spud**	27	**RT elevation**	117.8 m	**Field**	Kathal Nala

24 H SUMMARY

Drilled 8½ in hole from 4,127 m to 4,152 m, 24 m. NPT 19.6 h: kick, gas influx.

24 H FORECAST

Circulated out by the driller's method and raised mud weight by 0.5 ppg.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	04:23	4.38	DRL	4,151.6	Drilled 8½ in hole from 4,127 m to 4,152 m, avg ROP 5.6 m/h. WOB 16 t, 123 rpm, 860 gpm. Connections and MWD surveys each stand.
04:23	24:00	19.62	NPT	4,151.6	Pit gain of 12 bbl at 12.2 ppg, well shut in.

INCIDENTS AND NPT

INCIDENT KN-109-B05 | KICK
Title: Kick, gas influx
Start: 04:23 **Depth:** 4,151.6 m MD **MW:** 12.2 ppg **NPT:** 68.2 h
Description: Pit gain of 12 bbl at 12.2 ppg, well shut in.
Action: Circulated out by the driller's method and raised mud weight by 0.5 ppg.
Remarks: Weight up ahead of the Kopili ramp, trip margin 0.5 ppg.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, KCl-polymer-glycol	12.2 ppg	44 s	18 cP	16 lb/100 ft²	4 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
10	8½ in	PDC, 7 blade	4,092.3 m	59.3	72.6

SURVEYS

MD m	Inc deg	Azi deg	TVD m
4,140.0	0.91	84.0	4,139.8