Well	KN-109	**Rig**	Rig KD-3	**Report no**	32	**Date**	2015-11-07
Hole size	8½ in	**Depth 00:00**	4,214.0 m MD	**Depth 24:00**	4,330.3 m MD	**TVD 24:00**	4,330.1 m
Spud date	2015-10-07	**Days from spud**	32	**RT elevation**	117.8 m	**Field**	Kathal Nala

24 H SUMMARY

Drilled 8½ in hole from 4,214 m to 4,330 m, 116 m. NPT 4.1 h: continuing from the previous day.

24 H FORECAST

Drill ahead 8½ in hole.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	04:04	4.06	NPT	4,214.0	Circulated out by the driller's method and raised mud weight by 0.5 ppg.
04:04	05:06	1.03	DRL	4,218.0	Drilled 8½ in hole from 4,214 m to 4,218 m, avg ROP 3.9 m/h. WOB 16 t, 123 rpm, 860 gpm. Connections and MWD surveys each stand.
05:06	10:38	5.54	DRL	4,246.5	Drilled 8½ in hole from 4,218 m to 4,247 m, avg ROP 5.1 m/h. WOB 16 t, 123 rpm, 860 gpm. Connections and MWD surveys each stand.
10:38	14:56	4.30	DRL	4,275.0	Drilled 8½ in hole from 4,247 m to 4,275 m, avg ROP 6.6 m/h. WOB 16 t, 123 rpm, 860 gpm. Connections and MWD surveys each stand.
14:56	19:06	4.17	DRL	4,303.5	Drilled 8½ in hole from 4,275 m to 4,304 m, avg ROP 6.8 m/h. WOB 16 t, 123 rpm, 860 gpm. Connections and MWD surveys each stand.
19:06	24:00	4.90	DRL	4,330.3	Drilled 8½ in hole from 4,304 m to 4,330 m, avg ROP 5.5 m/h. WOB 16 t, 123 rpm, 860 gpm. Connections and MWD surveys each stand.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, KCl-polymer-glycol	13.2 ppg	60 s	24 cP	21 lb/100 ft²	5.7 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
10	8½ in	PDC, 7 blade	4,092.3 m	238.0	72.6

SURVEYS

MD m	Inc deg	Azi deg	TVD m
4,230.0	0.85	92.7	4,229.8
4,260.0	0.86	89.5	4,259.8
4,290.0	0.85	91.6	4,289.8
4,320.0	0.87	87.3	4,319.8