DAILY DRILLING REPORT

Well	KN-109	**Rig**	Rig KD-3	**Report no**	35	**Date**	2015-11-10
Hole size	8½ in	**Depth 00:00**	4,436.6 m MD	**Depth 24:00**	4,472.3 m MD	**TVD 24:00**	4,472.1 m
Spud date	2015-10-07	**Days from spud**	35	**RT elevation**	117.8 m	**Field**	Kathal Nala

24 H SUMMARY

Drilled 8½ in hole from 4,437 m to 4,472 m, 36 m, circulated, tripped.

24 H FORECAST

Drill ahead 8½ in hole.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	02:08	2.14	DRL	4,446.0	Drilled 8½ in hole from 4,437 m to 4,446 m, avg ROP 4.4 m/h. WOB 16 t, 123 rpm, 860 gpm. Connections and MWD surveys each stand.
02:08	08:13	6.08	DRL	4,472.3	Drilled 8½ in hole from 4,446 m to 4,472 m, avg ROP 4.3 m/h. WOB 16 t, 123 rpm, 860 gpm. Connections and MWD surveys each stand.
08:13	09:13	1.00	CIRC	4,472.3	Circulated bottoms up at 4,472 m before tripping.
09:13	22:30	13.28	TRIP	4,472.3	Pulled out of hole from 4,472 m for a bit change.
22:30	24:00	1.50	TRIP	4,472.3	Ran in hole with bit #11 to 4,472 m.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, KCl-polymer-glycol	13.2 ppg	53 s	22 cP	21 lb/100 ft²	3.9 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
11	8½ in	PDC, 7 blade	4,472.3 m	0.0	8.0

SURVEYS

MD m	Inc deg	Azi deg	TVD m
4,440.0	0.89	89.3	4,439.8
4,470.0	0.91	90.3	4,469.8