| | | | | | | | |
|---|---|---|---|---|---|---|---|
| **Well** | KN-117 | **Rig** | Rig KD-5 | **Report no** | 9 | **Date** | 2018-01-27 |
| **Hole size** | 12¼ in | **Depth 00:00** | 1,449.0 m MD | **Depth 24:00** | 1,795.5 m MD | **TVD 24:00** | 1,795.5 m |
| **Spud date** | 2018-01-19 | **Days from spud** | 9 | **RT elevation** | 120.3 m | **Field** | Kathal Nala |

### 24 H SUMMARY

Tripped, drilled out and ran a FIT, drilled 12¼ in hole from 1,449 m to 1,796 m, 347 m.

### 24 H FORECAST

Drill ahead 12¼ in hole.

### OPERATIONS

| From | To | Hrs | Code | Depth m | Operation |
|---|---|---|---|---|---|
| 00:00 | 03:14 | 3.23 | TRIP | 1,449.0 | Made up 12¼ in BHA with bit #4 and ran in hole to 1,449 m. |
| 03:14 | 06:14 | 3.00 | FIT | 1,449.0 | Drilled out shoe track and 3 m of new formation. FIT to 11.2 ppg EMW. |
| 06:14 | 12:04 | 5.84 | DRL | 1,567.5 | Drilled 12¼ in hole from 1,449 m to 1,568 m, avg ROP 20.3 m/h. WOB 16 t, 123 rpm, 850 gpm. Connections and MWD surveys each stand. |
| 12:04 | 17:47 | 5.71 | DRL | 1,681.5 | Drilled 12¼ in hole from 1,568 m to 1,682 m, avg ROP 20.0 m/h. WOB 16 t, 123 rpm, 850 gpm. Connections and MWD surveys each stand. |
| 17:47 | 22:33 | 4.77 | DRL | 1,767.0 | Drilled 12¼ in hole from 1,682 m to 1,767 m, avg ROP 17.9 m/h. WOB 16 t, 123 rpm, 850 gpm. Connections and MWD surveys each stand. |
| 22:33 | 24:00 | 1.44 | DRL | 1,795.5 | Drilled 12¼ in hole from 1,767 m to 1,796 m, avg ROP 19.7 m/h. WOB 16 t, 123 rpm, 850 gpm. Connections and MWD surveys each stand. |

### MUD PROPERTIES

| Type | Mud weight | Funnel vis | PV | YP | Fluid loss |
|---|---|---|---|---|---|
| WBM, KCl-polymer | 9.8 ppg | 58 s | 21 cP | 23 lb/100 ft² | 3.9 ml |

### BIT RECORD

| Bit no | Size | Type | Depth in | Metres | Hours |
|---|---|---|---|---|---|
| 4 | 12¼ in | PDC, 6 blade | 1,449.0 m | 346.5 | 28.0 |

### SURVEYS

| MD m | Inc deg | Azi deg | TVD m |
|---|---|---|---|
| 1,470.0 | 0.41 | 219.8 | 1,470.0 |
| 1,500.0 | 0.44 | 221.9 | 1,500.0 |
| 1,530.0 | 0.38 | 222.5 | 1,530.0 |
| 1,560.0 | 0.32 | 221.9 | 1,560.0 |
| 1,590.0 | 0.38 | 217.0 | 1,590.0 |
| 1,620.0 | 0.39 | 218.1 | 1,620.0 |
| 1,650.0 | 0.48 | 216.5 | 1,650.0 |
| 1,680.0 | 0.39 | 221.1 | 1,680.0 |
| 1,710.0 | 0.49 | 222.5 | 1,710.0 |
| 1,740.0 | 0.47 | 219.2 | 1,740.0 |
| 1,770.0 | 0.52 | 217.2 | 1,770.0 |