Well	KN-117	**Rig**	Rig KD-5	**Report no**	22	**Date**	2018-02-09
Hole size	8½ in	**Depth 00:00**	3,687.5 m MD	**Depth 24:00**	3,796.0 m MD	**TVD 24:00**	3,795.7 m
Spud date	2018-01-19	**Days from spud**	22	**RT elevation**	120.3 m	**Field**	Kathal Nala

24 H SUMMARY

Tripped, drilled 8½ in hole from 3,688 m to 3,796 m, 108 m.

24 H FORECAST

Drill ahead 8½ in hole.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	01:54	1.91	TRIP	3,687.5	Pulled out of hole from 3,688 m for a bit change.
01:54	13:27	11.54	TRIP	3,687.5	Ran in hole with bit #9 to 3,688 m.
13:27	18:22	4.93	DRL	3,733.5	Drilled 8½ in hole from 3,688 m to 3,734 m, avg ROP 9.3 m/h. WOB 16 t, 123 rpm, 850 gpm. Connections and MWD surveys each stand.
18:22	24:00	5.63	DRL	3,796.0	Drilled 8½ in hole from 3,734 m to 3,796 m, avg ROP 11.1 m/h. WOB 16 t, 123 rpm, 850 gpm. Connections and MWD surveys each stand.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, KCl-polymer-glycol	10.4 ppg	52 s	18 cP	22 lb/100 ft²	5.1 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
9	8½ in	PDC, 7 blade	3,687.5 m	108.5	35.5

SURVEYS

MD m	Inc deg	Azi deg	TVD m
3,690.0	1.36	180.5	3,689.7
3,720.0	1.22	180.9	3,719.7
3,750.0	1.27	181.8	3,749.7
3,780.0	1.29	183.7	3,779.7