Well	KN-121	Rig	Rig KD-7	Report no	6	Date	2022-04-16
Hole size	17½ in	Depth 00:00	862.3 m MD	Depth 24:00	1,128.7 m MD	TVD 24:00	1,128.7 m
Spud date	2022-04-11	Days from spud	6	RT elevation	117 m	Field	Kathal Nala

24 H SUMMARY

Drilled 17½ in hole from 862 m to 1,129 m, 266 m. NPT 5.2 h: tight hole on trip.

24 H FORECAST

Drill ahead 17½ in hole.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	05:56	5.94	DRL	940.5	Drilled 17½ in hole from 862 m to 941 m, avg ROP 13.2 m/h. WOB 17 t, 128 rpm, 850 gpm. Connections and MWD surveys each stand.
05:56	11:48	5.85	DRL	1,023.3	Drilled 17½ in hole from 941 m to 1,023 m, avg ROP 14.2 m/h. WOB 17 t, 128 rpm, 850 gpm. Connections and MWD surveys each stand.
11:48	13:48	2.00	NPT	1,023.3	Overpull of 29 t at 1,023 m while pulling out of hole.
13:48	17:00	3.20	NPT	1,023.3	Worked through with back-reaming and circulated the hole clean.
17:00	22:53	5.90	DRL	1,111.5	Drilled 17½ in hole from 1,023 m to 1,112 m, avg ROP 15.0 m/h. WOB 17 t, 128 rpm, 850 gpm. Connections and MWD surveys each stand.
22:53	24:00	1.11	DRL	1,128.7	Drilled 17½ in hole from 1,112 m to 1,129 m, avg ROP 15.5 m/h. WOB 17 t, 128 rpm, 850 gpm. Connections and MWD surveys each stand.

INCIDENTS AND NPT

INCIDENT KN-121-B06 | TIGHT HOLE
Title: Tight hole on trip
Start: 11:48 **Depth:** 1,023.3 m MD **MW:** 9.6 ppg **NPT:** 5.2 h
Description: Overpull of 29 t at 1,023 m while pulling out of hole.
Action: Worked through with back-reaming and circulated the hole clean.
Remarks: Back-ream stands through the Girujan on every trip.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, PHPA	9.6 ppg	55 s	23 cP	25 lb/100 ft²	4 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
2	17½ in	PDC, 6 blade	309.6 m	819.1	49.6

SURVEYS

MD m	Inc deg	Azi deg	TVD m
870.0	0.09	196.7	870.0
900.0	0.06	199.8	900.0
930.0	0.10	201.5	930.0
960.0	0.08	201.6	960.0
990.0	0.07	203.3	990.0
1,020.0	0.13	204.9	1,020.0
1,050.0	0.09	203.8	1,050.0
1,080.0	0.15	202.2	1,080.0
1,110.0	0.22	201.2	1,110.0