Well	KN-121	Rig	Rig KD-7	Report no	7	Date	2022-04-17
Hole size	17½ in	Depth 00:00	1,128.7 m MD	Depth 24:00	1,331.5 m MD	TVD 24:00	1,331.5 m
Spud date	2022-04-11	Days from spud	7	RT elevation	117 m	Field	Kathal Nala

24 H SUMMARY

Drilled 17½ in hole from 1,129 m to 1,331 m, 203 m, circulated, tripped.

24 H FORECAST

Drill ahead 17½ in hole.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	05:51	5.84	DRL	1,209.6	Drilled 17½ in hole from 1,129 m to 1,210 m, avg ROP 13.9 m/h. WOB 17 t, 128 rpm, 850 gpm. Connections and MWD surveys each stand.
05:51	06:51	1.00	CIRC	1,209.6	Circulated bottoms up at 1,210 m before tripping.
06:51	10:48	3.96	TRIP	1,209.6	Pulled out of hole from 1,210 m for a bit change.
10:48	15:15	4.46	TRIP	1,209.6	Ran in hole with bit #3 to 1,210 m.
15:15	20:31	5.27	DRL	1,282.5	Drilled 17½ in hole from 1,210 m to 1,283 m, avg ROP 13.8 m/h. WOB 17 t, 128 rpm, 850 gpm. Connections and MWD surveys each stand.
20:31	24:00	3.48	DRL	1,331.5	Drilled 17½ in hole from 1,283 m to 1,331 m, avg ROP 14.1 m/h. WOB 17 t, 128 rpm, 850 gpm. Connections and MWD surveys each stand.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, PHPA	9.6 ppg	61 s	21 cP	21 lb/100 ft²	4 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
3	17½ in	PDC, 6 blade	1,209.6 m	121.9	17.3

SURVEYS

MD m	Inc deg	Azi deg	TVD m
1,140.0	0.16	195.9	1,140.0
1,170.0	0.05	191.3	1,170.0
1,200.0	0.20	191.1	1,200.0
1,230.0	0.13	189.0	1,230.0
1,260.0	0.15	190.8	1,260.0
1,290.0	0.28	184.9	1,290.0
1,320.0	0.24	185.8	1,320.0