DAILY DRILLING REPORT

Well	KN-121	**Rig**	Rig KD-7	**Report no**	21	**Date**	2022-05-01
Hole size	8½ in	**Depth 00:00**	3,390.2 m MD	**Depth 24:00**	3,466.0 m MD	**TVD 24:00**	3,465.9 m
Spud date	2022-04-11	**Days from spud**	21	**RT elevation**	117 m	**Field**	Kathal Nala

24 H SUMMARY

Tripped, drilled 8½ in hole from 3,390 m to 3,466 m, 76 m.

24 H FORECAST

Drill ahead 8½ in hole.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	04:00	4.00	TRIP	3,390.2	Pulled out of hole from 3,390 m for a bit change.
04:00	14:41	10.69	TRIP	3,390.2	Ran in hole with bit #8 to 3,390 m.
14:41	18:42	4.02	DRL	3,420.0	Drilled 8½ in hole from 3,390 m to 3,420 m, avg ROP 7.4 m/h. WOB 17 t, 128 rpm, 850 gpm. Connections and MWD surveys each stand.
18:42	24:00	5.29	DRL	3,466.0	Drilled 8½ in hole from 3,420 m to 3,466 m, avg ROP 8.7 m/h. WOB 17 t, 128 rpm, 850 gpm. Connections and MWD surveys each stand.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, KCl-polymer-glycol	10.4 ppg	54 s	17 cP	22 lb/100 ft²	4.8 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
8	8½ in	PDC, 7 blade	3,390.2 m	75.8	42.6

SURVEYS

MD m	Inc deg	Azi deg	TVD m
3,420.0	0.70	171.4	3,419.9
3,450.0	0.81	171.8	3,449.9