# DAILY DRILLING REPORT

| | | | | | | | |
|---|---|---|---|---|---|---|---|
| **Well** | KN-104 | **Rig** | Rig KD-3 | **Report no** | 23 | **Date** | 2011-03-24 |
| **Hole size** | 8½ in | **Depth 00:00** | 3,747.3 m MD | **Depth 24:00** | 4,031.3 m MD | **TVD 24:00** | 4,031.0 m |
| **Spud date** | 2011-03-02 | **Days from spud** | 23 | **RT elevation** | 123 m | **Field** | Kathal Nala |

## 24 H SUMMARY

Drilled 8½ in hole from 3,747 m to 4,031 m, 284 m.

## 24 H FORECAST

Drill ahead 8½ in hole.

## OPERATIONS

| From | To | Hrs | Code | Depth m | Operation |
|---|---|---|---|---|---|
| 00:00 | 05:46 | 5.77 | DRL | 3,819.0 | Drilled 8½ in hole from 3,747 m to 3,819 m, avg ROP 12.4 m/h. WOB 17 t, 110 rpm, 920 gpm. Connections and MWD surveys each stand. |
| 05:46 | 11:11 | 5.41 | DRL | 3,876.0 | Drilled 8½ in hole from 3,819 m to 3,876 m, avg ROP 10.5 m/h. WOB 17 t, 110 rpm, 920 gpm. Connections and MWD surveys each stand. |
| 11:11 | 16:55 | 5.74 | DRL | 3,961.5 | Drilled 8½ in hole from 3,876 m to 3,962 m, avg ROP 14.9 m/h. WOB 17 t, 110 rpm, 920 gpm. Connections and MWD surveys each stand. |
| 16:55 | 21:30 | 4.58 | DRL | 4,018.5 | Drilled 8½ in hole from 3,962 m to 4,019 m, avg ROP 12.4 m/h. WOB 17 t, 110 rpm, 920 gpm. Connections and MWD surveys each stand. |
| 21:30 | 24:00 | 2.50 | DRL | 4,031.3 | Drilled 8½ in hole from 4,019 m to 4,031 m, avg ROP 5.1 m/h. WOB 17 t, 110 rpm, 920 gpm. Connections and MWD surveys each stand. |

## MUD PROPERTIES

| Type | Mud weight | Funnel vis | PV | YP | Fluid loss |
|---|---|---|---|---|---|
| WBM, KCl-polymer-glycol | 12.2 ppg | 47 s | 19 cP | 21 lb/100 ft² | 5.2 ml |

## BIT RECORD

| Bit no | Size | Type | Depth in | Metres | Hours |
|---|---|---|---|---|---|
| 9 | 8½ in | PDC, 7 blade | 3,699.7 m | 331.6 | 32.8 |

## SURVEYS

| MD m | Inc deg | Azi deg | TVD m |
|---|---|---|---|
| 3,750.0 | 1.17 | 259.4 | 3,749.8 |
| 3,780.0 | 1.37 | 255.0 | 3,779.7 |
| 3,810.0 | 1.26 | 259.7 | 3,809.7 |
| 3,840.0 | 1.16 | 258.1 | 3,839.7 |
| 3,870.0 | 1.25 | 256.9 | 3,869.7 |
| 3,900.0 | 1.27 | 259.2 | 3,899.7 |
| 3,930.0 | 1.22 | 260.2 | 3,929.7 |
| 3,960.0 | 1.22 | 257.4 | 3,959.7 |
| 3,990.0 | 1.27 | 256.9 | 3,989.7 |
| 4,020.0 | 1.27 | 256.2 | 4,019.7 |