DAILY DRILLING REPORT

Well	KN-104	**Rig**	Rig KD-3	**Report no**	24	**Date**	2011-03-25
Hole size	8½ in	**Depth 00:00**	4,031.3 m MD	**Depth 24:00**	4,079.7 m MD	**TVD 24:00**	4,079.4 m
Spud date	2011-03-02	**Days from spud**	24	**RT elevation**	123 m	**Field**	Kathal Nala

24 H SUMMARY

Drilled 8½ in hole from 4,031 m to 4,080 m, 48 m, circulated, tripped.

24 H FORECAST

Drill ahead 8½ in hole.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	03:23	3.38	DRL	4,047.0	Drilled 8½ in hole from 4,031 m to 4,047 m, avg ROP 4.7 m/h. WOB 17 t, 110 rpm, 920 gpm. Connections and MWD surveys each stand.
03:23	08:41	5.31	DRL	4,079.7	Drilled 8½ in hole from 4,047 m to 4,080 m, avg ROP 6.2 m/h. WOB 17 t, 110 rpm, 920 gpm. Connections and MWD surveys each stand.
08:41	09:41	1.00	CIRC	4,079.7	Circulated bottoms up at 4,080 m before tripping.
09:41	21:51	12.16	TRIP	4,079.7	Pulled out of hole from 4,080 m for a bit change.
21:51	24:00	2.15	TRIP	4,079.7	Ran in hole with bit #10 to 4,080 m.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, KCl-polymer-glycol	12.2 ppg	48 s	17 cP	19 lb/100 ft²	5.4 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
10	8½ in	PDC, 7 blade	4,079.7 m	0.0	70.7

SURVEYS

MD m	Inc deg	Azi deg	TVD m
4,050.0	1.24	254.2	4,049.7