Well	KN-104	**Rig**	Rig KD-3	**Report no**	27	**Date**	2011-03-28
Hole size	8½ in	**Depth 00:00**	4,295.0 m MD	**Depth 24:00**	4,393.2 m MD	**TVD 24:00**	4,392.8 m
Spud date	2011-03-02	**Days from spud**	27	**RT elevation**	123 m	**Field**	Kathal Nala

24 H SUMMARY

Drilled 8½ in hole from 4,295 m to 4,393 m, 98 m.

24 H FORECAST

Drill ahead 8½ in hole.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	01:39	1.65	DRL	4,303.5	Drilled 8½ in hole from 4,295 m to 4,304 m, avg ROP 5.2 m/h. WOB 17 t, 110 rpm, 920 gpm. Connections and MWD surveys each stand.
01:39	06:52	5.23	DRL	4,332.0	Drilled 8½ in hole from 4,304 m to 4,332 m, avg ROP 5.5 m/h. WOB 17 t, 110 rpm, 920 gpm. Connections and MWD surveys each stand.
06:52	13:10	6.30	DRL	4,360.5	Drilled 8½ in hole from 4,332 m to 4,361 m, avg ROP 4.5 m/h. WOB 17 t, 110 rpm, 920 gpm. Connections and MWD surveys each stand.
13:10	13:28	0.30	DRL	4,360.5	Reamed and made connection at 4,361 m.
13:28	22:58	9.50	DRL	4,389.0	Drilled 8½ in hole from 4,361 m to 4,389 m, avg ROP 3.0 m/h. WOB 17 t, 110 rpm, 920 gpm. Connections and MWD surveys each stand.
22:58	24:00	1.03	DRL	4,393.2	Drilled 8½ in hole from 4,389 m to 4,393 m, avg ROP 4.1 m/h. WOB 17 t, 110 rpm, 920 gpm. Connections and MWD surveys each stand.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, KCl-polymer-glycol	12.2 ppg	52 s	17 cP	17 lb/100 ft²	5.7 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
10	8½ in	PDC, 7 blade	4,079.7 m	313.5	70.7

SURVEYS

MD m	Inc deg	Azi deg	TVD m
4,320.0	1.32	252.1	4,319.6
4,350.0	1.27	248.2	4,349.6
4,380.0	1.37	251.5	4,379.6