Well	KN-104	**Rig**	Rig KD-3	**Report no**	30	**Date**	2011-03-31
Hole size	8½ in	**Depth 00:00**	4,495.4 m MD	**Depth 24:00**	4,585.0 m MD	**TVD 24:00**	4,584.5 m
Spud date	2011-03-02	**Days from spud**	30	**RT elevation**	123 m	**Field**	Kathal Nala

24 H SUMMARY

Drilled 8½ in hole from 4,495 m to 4,585 m, 90 m, circulated.

24 H FORECAST

Pulled out of hole from 4,585 m to log.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	01:58	1.97	DRL	4,503.0	Drilled 8½ in hole from 4,495 m to 4,503 m, avg ROP 3.9 m/h. WOB 17 t, 110 rpm, 920 gpm. Connections and MWD surveys each stand.
01:58	07:40	5.71	DRL	4,531.5	Drilled 8½ in hole from 4,503 m to 4,532 m, avg ROP 5.0 m/h. WOB 17 t, 110 rpm, 920 gpm. Connections and MWD surveys each stand.
07:40	07:58	0.30	DRL	4,531.5	Reamed and made connection at 4,532 m.
07:58	14:44	6.76	DRL	4,560.0	Drilled 8½ in hole from 4,532 m to 4,560 m, avg ROP 4.2 m/h. WOB 17 t, 110 rpm, 920 gpm. Connections and MWD surveys each stand.
14:44	20:22	5.63	DRL	4,585.0	Drilled 8½ in hole from 4,560 m to 4,585 m, avg ROP 4.4 m/h. WOB 17 t, 110 rpm, 920 gpm. Connections and MWD surveys each stand.
20:22	23:22	3.00	CIRC	4,585.0	Circulated hole clean at 4,585 m, shakers clean.
23:22	24:00	0.64	CIRC	4,585.0	Circulated bottoms up at 4,585 m before tripping.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, KCl-polymer-glycol	12.2 ppg	53 s	22 cP	19 lb/100 ft²	5.1 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
11	8½ in	PDC, 7 blade	4,459.7 m	125.3	26.0

SURVEYS

MD m	Inc deg	Azi deg	TVD m
4,500.0	1.25	251.2	4,499.6
4,530.0	1.26	252.5	4,529.6
4,560.0	1.36	251.3	4,559.6