Well	KN-109	**Rig**	Rig KD-3	**Report no**	28	**Date**	2015-11-03
Hole size	8½ in	**Depth 00:00**	4,151.6 m MD	**Depth 24:00**	4,151.6 m MD	**TVD 24:00**	4,151.4 m
Spud date	2015-10-07	**Days from spud**	28	**RT elevation**	117.8 m	**Field**	Kathal Nala

24 H SUMMARY

Rig operations as per program. NPT 24 h: continuing from the previous day.

24 H FORECAST

Drill ahead 8½ in hole.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	04:23	4.38	NPT	4,151.6	Pit gain of 12 bbl at 12.2 ppg, well shut in.
04:23	24:00	19.62	NPT	4,151.6	Circulated out by the driller's method and raised mud weight by 0.5 ppg.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, KCl-polymer-glycol	12.2 ppg	50 s	16 cP	24 lb/100 ft²	5.3 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
10	8½ in	PDC, 7 blade	4,092.3 m	59.3	72.6