Well	KN-117	**Rig**	Rig KD-5	**Report no**	4	**Date**	2018-01-22
Hole size	17½ in	**Depth 00:00**	553.4 m MD	**Depth 24:00**	870.1 m MD	**TVD 24:00**	870.1 m
Spud date	2018-01-19	**Days from spud**	4	**RT elevation**	120.3 m	**Field**	Kathal Nala

24 H SUMMARY

Drilled 17½ in hole from 553 m to 870 m, 317 m. NPT 3.8 h: bit balling in sticky clay.

24 H FORECAST

Drill ahead 17½ in hole.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	02:08	2.14	DRL	592.4	Drilled 17½ in hole from 553 m to 592 m, avg ROP 18.2 m/h. WOB 16 t, 123 rpm, 850 gpm. Connections and MWD surveys each stand.
02:08	03:38	1.50	NPT	592.4	ROP fell to 4 m/h with low torque, bit balled in sticky clay.
03:38	05:56	2.30	NPT	592.4	Pumped a detergent sweep and raised flow. ROP recovered.
05:56	11:50	5.88	DRL	684.0	Drilled 17½ in hole from 592 m to 684 m, avg ROP 15.6 m/h. WOB 16 t, 123 rpm, 850 gpm. Connections and MWD surveys each stand.
11:50	17:22	5.53	DRL	769.5	Drilled 17½ in hole from 684 m to 770 m, avg ROP 15.5 m/h. WOB 16 t, 123 rpm, 850 gpm. Connections and MWD surveys each stand.
17:22	23:20	5.97	DRL	855.0	Drilled 17½ in hole from 770 m to 855 m, avg ROP 14.3 m/h. WOB 16 t, 123 rpm, 850 gpm. Connections and MWD surveys each stand.
23:20	24:00	0.67	DRL	870.1	Drilled 17½ in hole from 855 m to 870 m, avg ROP 22.6 m/h. WOB 16 t, 123 rpm, 850 gpm. Connections and MWD surveys each stand.

INCIDENTS AND NPT

INCIDENT KN-117-B01 | BIT BALLING
Title: Bit balling in sticky clay
Start: 02:08 **Depth:** 592.4 m MD **MW:** 9.6 ppg **NPT:** 3.8 h
Description: ROP fell to 4 m/h with low torque, bit balled in sticky clay.
Action: Pumped a detergent sweep and raised flow. ROP recovered.
Remarks: Run a detergent sweep every 150 m in the Girujan.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, PHPA	9.6 ppg	45 s	24 cP	21 lb/100 ft²	5.1 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
2	17½ in	PDC, 6 blade	305.1 m	565.0	44.8

SURVEYS

MD m	Inc deg	Azi deg	TVD m
570.0	0.01	216.0	570.0
600.0	0.00	213.5	600.0
630.0	0.09	214.8	630.0
660.0	0.03	214.8	660.0
690.0	0.06	217.3	690.0
720.0	0.18	216.8	720.0
750.0	0.13	216.4	750.0
780.0	0.22	216.1	780.0
810.0	0.08	215.9	810.0
840.0	0.20	215.2	840.0
870.0	0.10	215.8	870.0