Well	KN-117	Rig	Rig KD-5	Report no	6	Date	2018-01-24
Hole size	17½ in	Depth 00:00	1,205.1 m MD	Depth 24:00	1,368.0 m MD	TVD 24:00	1,368.0 m
Spud date	2018-01-19	Days from spud	6	RT elevation	120.3 m	Field	Kathal Nala

24 H SUMMARY

Tripped, drilled 17½ in hole from 1,205 m to 1,368 m, 163 m. NPT 5.7 h: tight hole on trip.

24 H FORECAST

Drill ahead 17½ in hole.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	02:59	2.98	TRIP	1,205.1	Pulled out of hole from 1,205 m for a bit change.
02:59	07:26	4.44	TRIP	1,205.1	Ran in hole with bit #3 to 1,205 m.
07:26	12:06	4.67	DRL	1,273.7	Drilled 17½ in hole from 1,205 m to 1,274 m, avg ROP 14.7 m/h. WOB 16 t, 123 rpm, 850 gpm. Connections and MWD surveys each stand.
12:06	14:06	2.00	NPT	1,273.7	Overpull of 23 t at 1,274 m while pulling out of hole.
14:06	17:48	3.70	NPT	1,273.7	Worked through with back-reaming and circulated the hole clean.
17:48	23:47	5.98	DRL	1,368.0	Drilled 17½ in hole from 1,274 m to 1,368 m, avg ROP 15.8 m/h. WOB 16 t, 123 rpm, 850 gpm. Connections and MWD surveys each stand.
23:47	24:00	0.22	DRL	1,368.0	Reamed and made connection at 1,368 m.

INCIDENTS AND NPT

INCIDENT KN-117-B02 | TIGHT HOLE
Title: Tight hole on trip
Start: 12:06 **Depth:** 1,273.7 m MD **MW:** 9.6 ppg **NPT:** 5.7 h
Description: Overpull of 23 t at 1,274 m while pulling out of hole.
Action: Worked through with back-reaming and circulated the hole clean.
Remarks: Back-ream stands through the Girujan on every trip.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, PHPA	9.6 ppg	46 s	19 cP	18 lb/100 ft²	5.8 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
3	17½ in	PDC, 6 blade	1,205.1 m	162.9	12.8

SURVEYS

MD m	Inc deg	Azi deg	TVD m
1,230.0	0.26	220.2	1,230.0
1,260.0	0.23	224.6	1,260.0
1,290.0	0.28	223.6	1,290.0
1,320.0	0.31	224.8	1,320.0
1,350.0	0.31	221.7	1,350.0