Well	KN-117	**Rig**	Rig KD-5	**Report no**	9	**Date**	2018-01-27
Hole size	12¼ in	**Depth 00:00**	1,449.0 m MD	**Depth 24:00**	1,795.5 m MD	**TVD 24:00**	1,795.5 m
Spud date	2018-01-19	**Days from spud**	9	**RT elevation**	120.3 m	**Field**	Kathal Nala

24 H SUMMARY

Tripped, drilled out and ran a FIT, drilled 12¼ in hole from 1,449 m to 1,796 m, 347 m.

24 H FORECAST

Drill ahead 12¼ in hole.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	03:14	3.23	TRIP	1,449.0	Made up 12¼ in BHA with bit #4 and ran in hole to 1,449 m.
03:14	06:14	3.00	FIT	1,449.0	Drilled out shoe track and 3 m of new formation. FIT to 11.2 ppg EMW.
06:14	12:04	5.84	DRL	1,567.5	Drilled 12¼ in hole from 1,449 m to 1,568 m, avg ROP 20.3 m/h. WOB 16 t, 123 rpm, 850 gpm. Connections and MWD surveys each stand.
12:04	17:47	5.71	DRL	1,681.5	Drilled 12¼ in hole from 1,568 m to 1,682 m, avg ROP 20.0 m/h. WOB 16 t, 123 rpm, 850 gpm. Connections and MWD surveys each stand.
17:47	22:33	4.77	DRL	1,767.0	Drilled 12¼ in hole from 1,682 m to 1,767 m, avg ROP 17.9 m/h. WOB 16 t, 123 rpm, 850 gpm. Connections and MWD surveys each stand.
22:33	24:00	1.44	DRL	1,795.5	Drilled 12¼ in hole from 1,767 m to 1,796 m, avg ROP 19.7 m/h. WOB 16 t, 123 rpm, 850 gpm. Connections and MWD surveys each stand.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, KCl-polymer	9.8 ppg	58 s	21 cP	23 lb/100 ft²	3.9 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
4	12¼ in	PDC, 6 blade	1,449.0 m	346.5	28.0

SURVEYS

MD m	Inc deg	Azi deg	TVD m
1,470.0	0.41	219.8	1,470.0
1,500.0	0.44	221.9	1,500.0
1,530.0	0.38	222.5	1,530.0
1,560.0	0.32	221.9	1,560.0
1,590.0	0.38	217.0	1,590.0
1,620.0	0.39	218.1	1,620.0
1,650.0	0.48	216.5	1,650.0
1,680.0	0.39	221.1	1,680.0
1,710.0	0.49	222.5	1,710.0
1,740.0	0.47	219.2	1,740.0
1,770.0	0.52	217.2	1,770.0