Well	KN-121	**Rig**	Rig KD-7	**Report no**	28	**Date**	2022-05-08
Hole size	8½ in	**Depth 00:00**	4,216.2 m MD	**Depth 24:00**	4,344.7 m MD	**TVD 24:00**	4,344.5 m
Spud date	2022-04-11	**Days from spud**	28	**RT elevation**	117 m	**Field**	Kathal Nala

24 H SUMMARY

Drilled 8½ in hole from 4,216 m to 4,345 m, 128 m.

24 H FORECAST

Drill ahead 8½ in hole.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	00:44	0.73	DRL	4,218.0	Drilled 8½ in hole from 4,216 m to 4,218 m, avg ROP 2.5 m/h. WOB 17 t, 128 rpm, 850 gpm. Connections and MWD surveys each stand.
00:44	06:27	5.72	DRL	4,246.5	Drilled 8½ in hole from 4,218 m to 4,247 m, avg ROP 5.0 m/h. WOB 17 t, 128 rpm, 850 gpm. Connections and MWD surveys each stand.
06:27	11:38	5.19	DRL	4,275.0	Drilled 8½ in hole from 4,247 m to 4,275 m, avg ROP 5.5 m/h. WOB 17 t, 128 rpm, 850 gpm. Connections and MWD surveys each stand.
11:38	16:30	4.86	DRL	4,303.5	Drilled 8½ in hole from 4,275 m to 4,304 m, avg ROP 5.9 m/h. WOB 17 t, 128 rpm, 850 gpm. Connections and MWD surveys each stand.
16:30	21:38	5.12	DRL	4,332.0	Drilled 8½ in hole from 4,304 m to 4,332 m, avg ROP 5.6 m/h. WOB 17 t, 128 rpm, 850 gpm. Connections and MWD surveys each stand.
21:38	24:00	2.37	DRL	4,344.7	Drilled 8½ in hole from 4,332 m to 4,345 m, avg ROP 5.3 m/h. WOB 17 t, 128 rpm, 850 gpm. Connections and MWD surveys each stand.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, KCl-polymer-glycol	12.2 ppg	48 s	14 cP	21 lb/100 ft²	4 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
10	8½ in	PDC, 7 blade	4,150.2 m	194.5	80.9

SURVEYS

MD m	Inc deg	Azi deg	TVD m
4,230.0	0.95	174.5	4,229.8
4,260.0	0.83	174.9	4,259.8
4,290.0	0.84	180.7	4,289.8
4,320.0	0.86	184.1	4,319.8